

AMR PROGRESS PER MINISUB

MINISUB	RATING	BULK ON AMR	KIOSKS	SUPPLIES	INSTALLED	ORDERED	OUTSTANDING	DEFERRED	% ON AMR	
MS 04	500 kVA (700A)	Yes	17	103	25	0	78	0	24%	
MS 05	800 kVA (1200A)	Yes	25	164	81	0	83	0	49%	
TOTAL				267	106	0	161	0	40%	

KEY PLAN (from KMZ) – square colour: green = AMR started/complete, amber = in current order, red = not started



Notes: 1) Supply = one metered connection (1 probe). Coral Cove is fed from MS 04 and MS 05 of the Zululami network. 2) Kiosk feeds not stated in the sheet are inferred from the sheet layout (dashed) – verify against as-built SLDs.

3) Status colours: green = on AMR, amber = on an open order, red = outstanding, grey = deferred.



AMR PROGRESS (supplies)

40% on AMR



Installed 106 Ordered 0 Outstanding 161 Deferred 0

CORAL COVE ESTATE

SITE OVERVIEW – AMR PROGRESS PER MINISUB

Supplies per minisub from the master hierarchy workbook.

— feed per sheet - - - - - inferred from layout Rows: status · stand · S/N · ph · Q/C/V · port

DRAWING No. CC-SLD-00	REVISION A
DATE 2026-10-09	SCALE NTS
DRAWN Ruan van Heerden, Electrical Engineer	SHEET 1 of 3

MS 04

500 kVA (700A)

Bulk 90915109

Bulk on AMR



